

Beste buren

Graag willen wij u met deze nieuwsbrief informeren over de bouw van project EDGE Eindhoven aan de Stationsweg. Het is inmiddels zomervakantie en de werkzaamheden zullen, hoewel er nog wel door gebouwd wordt, minder intensief zijn.


Voortgang bouw

Er zijn recent weer belangrijke mijlpalen bereikt. Torenkraan 2 is gedemonteerd. Deze kraan bevond zich in de woontoren en speelde een cruciale rol in de eerdere bouwfase. Ook is een groot deel van de damwanden succesvol verwijderd, waaronder aan de zijde van de Stationsweg.

Tijdens de bouwvak zullen de laatste damwanden aan de Dommelzijde verwijderd worden met een speciale "silent pilar"-methode.

Tunnellen van de woontoren

Begin juli is gestart met de voorbereidingen voor het zogenaamde 'tunnellen'. Deze bouwmethode maakt gebruik van een speciale tunnelbekisting waarmee zowel de wanden als de verdiepingsvloer in één keer worden gestort. Met deze efficiënte bouwtechniek wordt de ruwbouw van de woontoren in een strak tempo voortgezet. Vóórdat het beton gestort wordt, worden de leidingen van de installaties al geplaatst en worden de openingen voor deuren en ramen afgebakend. De komende periode staat in het teken van het verder realiseren van de betonnen casco's met behulp van de tunnelbekisting.





Wist je dat....?

- 50 studenten van Avans Hogeschool de bouw hebben bezocht in het kader van het project 'Lichthoven leert'?
- zonnepanelen op de daken van het kantoor en de woontoren geplaatst zullen worden?
- we op de Dag van de Bouw rond de 200 bezoekers op de bouwplaats hebben ontvangen?

Planning

3 juni 2024:	Start bouw
Juli 2025:	Aanvang tunnelgietsbouw woontoren
Juli/augustus 2025:	Bouwvak – diverse doorlopende werkzaamheden
Najaar 2025:	Start werkzaamheden atrium
Zomer 2026:	Oplevering kantoor & parkeergarage
Najaar 2026:	Oplevering woontoren



Meldingen

Onze portier Johan is tijdens het hele bouwproces aanspreekpunt voor **calamiteiten**. U kunt hem bereiken op +31 (0) 6 57055914.

Voor niet dringende vragen, opmerkingen, klachten en/of complimenten kunt u 24/7 mailen naar Judith van Grotel (judith@debewustebouwwrouw.com) of u plaatst een melding op www.verbeterdebouw.nl.

Relevante websites

Deze nieuwsbrief staat op de websites van Van de Ven en Jongen. Voor meer informatie over EDGE Eindhoven kunt u de volgende websites raadplegen:

www.vandevenbv.nl

www.jongen.com

www.edge.tech/buildings/eindhoven



Dear neighbours

With this newsletter we would like to keep you informed about the construction of Project EDGE Eindhoven at the Stationsweg. It is now summer vacation and, although construction continues during the holidays, construction activities will be less intensive.


Construction progress


Important milestones have recently been achieved. Tower crane 2 has been dismantled. This crane was located in the residential tower and played a crucial role in the earlier construction phase. A large number of sheet piles has also been successfully removed, including those on the side of the Stationsweg.

During the construction holidays, the last sheet piles on the Dommel side will be removed by using a special method called "silent pilar".

Tunneling of the residential tower

Preparations for the so-called "tunneling" construction method began in early July. This method uses special tunnel formwork to pour both the walls and the first floor in a single operation. This efficient construction technique allows the shell of the residential tower to proceed at a rapid pace. Before the concrete is poured, the service pipes are already installed, and the openings for doors and windows are marked out. The coming period will be dedicated to further realizing the concrete shells using the tunnel formwork.





Did you know....?

- 50 students from Avans Hogeschool visited the construction site as part of the 'Lichthoven Leert' (Lichthoven Educates) project?
- solar panels will be placed on the roofs of the office and residential tower
- we received around 200 visitors at the construction site on the 'Dag van de Bouw' ('Construction Day')?

Planning

June 3rd 2024:	Start of construction
July 2025:	Start of tunnel casting construction of residential tower
July/august 2025:	Construction holiday – various ongoing construction activities
Autumn 2025:	Start of construction work on the atrium
Summer 2026:	Completion office & parking garage
Autumn 2026:	Completion residential tower

Reporting

Our gate-keeper Johan is the **emergency contact** during the entire construction process. You can reach him at +31 (0) 6 57055914.

For non-urgent questions, comments, complaints and/or compliments, you can email Judith van Grotel (judith@debewustebouwwrouw.com) or you can post a report on www.verbeterdebouw.nl 24/7.

Relevant websites

You can find this newsletter on the websites of Van de Ven and Jongen. For more information about EDGE Eindhoven, you can visit the websites below:

www.vandevenbv.nl

www.jongen.com

www.edge.tech/buildings/eindhoven